Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CX881

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BRUCE WEISS
Phone #: (715)273-3655
Mailing Address:
City: ELLSWORTH
State: WI
Zip Code: 54011
County: Pierce
Co. Permit #:
Notification #:
Completed: 11-09-1991

1. Well Location
Town of ELLSWORTH
Fire # (if avail.): N5121
Street Address or Road Name and Number: 635TH ST
Subdivision Name: MAPLE HILLS
Lot #:
Block #:

Well Constructor (Business Name): HOYER BROTHERS WELLDRILLING INC
Lic. #: 60
Facility ID # (Public Wells):
Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

Address: RT 1
BAY CITY WI 54723-9801
Well Plan Approval #:
Approval Date (mm-dd-yyyy):

SE NW or Govt Lot #
Section: 21
Township: 26 N
Range: 17 W

2. Well Type New Well
of previous unique well #
constructed in

Hicap Permanent Well #:
Common Well #:
Specific Capacity: 2.5

Reason for replaced or reconstructed well ?

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	85
6	85	145

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Air .....
Rotary - Mud Circulation .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	19
N	SAND STONE	19	68
L	LIME STONE	68	145

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL PIPE NEW A53 T@C KOREA 19.45	Surface	85
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
114 ft. below ground surface

10. Pump Test
Pumping level 118 ft. below surface
Pumping at 10 GP for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method GROUT PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY	Surface	7	
NEAT CEMENT	7	85	36

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
AH		12-05-1991
Drill Rig Operator	Lic or Reg #	Date Signed
AH		12-05-1991

4a. Potential Contamination Sources Is the well located in floodplain ?

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100
Building Drain - Sanitary		35
Building Overhang		10
Foundation Drain to Sewer		35
Sewer - Building Sanitary		35
Septic or Holding, or POWTS Tank		65

Comment:

Created On: 01-23-1992 Updated On: 01-06-2011 Review Status: