Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CY325

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	TIM JOHNSON
Phone #	(715)983-2128
Mailing Address	RFD 1 BOX 64A
City	WHITEHALL
State	WI
Zip Code	54755
County	Trempealeau
Co. Permit #	
Notification #	
Completed	03-15-1991
Well Constructor (Business Name)	PELKE PLBG AND HTG INC
Lic. #	131
Facility ID # (Public Wells)	
Well Plan Approval #	
Address	835 RIVERSIDE DR MONDOVI WI 54755
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	1.4

1. Well Location

Town of PIGEON FALLS	Fire # (if avail.)
Street Address or Road Name and Number	
Subdivision Name	Lot # / Block #
Latitude / Longitude in Decimal Degree (DD)	°N °W
Method Code	
SW SW or Govt Lot #	Section 3
Township 22 N	Range 7 W

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

OLD WELLS COULD NOT PRODU

Construction Type Drilled

3. Well serves # of EGG PLANT

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	5
6	5	52

Upper Enlarged Drillhole

Lower Open Bedrock

Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		I		TOP SOIL	Surface	2
	N	S		LIGHT BROWN FINE SAND	2	30
T		S		LIGHT BROWN SAND	30	52

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLK T/C PIPE ASTM A-53 GR B (LTV STEEL 19.45LBS AF SIEDMAN (NNK)	Surface	48
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
6	10 SLOT STAINLESS STEEL SCREEN	48	52

9. Static Water Level

23 ft. below ground surface

10. Pump Test

Pumping level 30 ft. below surface

Pumping at 10 GP for 4 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method GRAVITY FED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	5	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

STILL IN USE

13. Constructor / Supervisory Driller	Lic #	Date Signed
DSF		03-29-1991
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
DSF		03-29-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		250
Building Overhang		40
Sewer - Building Sanitary		200

Type	Qualifier	Distance
Animal Barn Pen		40
Barn Gutter		55
Septic or Holding, or POWTS Tank		225

Comment:

Created On: 07-12-1991 Updated On: 07-12-1991 Review Status: