Well Construction Report
WISCONSIN UNIQUE WELL NUMBER CY377

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: CLIFF HEYRMAN	Phone #: (414)863-6352
Mailing Address: 5655 GLENMORE RD	
City: DE PERE	State: WI — Zip Code: 54115
County: Brown	Co. Permit #: — Notification #: — Completed: 02-11-1991
Well Constructor (Business Name): WILLEMS JR LEONARD	Lic. #: 451 — Facility ID # (Public Wells):
Address: ROUTE 1 GREENLEAF WI 54126	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 5

1. Well Location

Town of GLENMORE

Fire # (if avail.):

Street Address or Road Name and Number: 7180 HWY X

Subdivision Name: — Lot #: — Block #:

Latitude / Longitude in Decimal Degree (DD): 44.3642 °N -87.8918 °W — Method Code: GCD013

NE	SE	Section	Township	Range
or Govt Lot #		24	22 N	21 E

2. Well Type New Well

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?: NEW HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	101
6	101	122

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Yes Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	83
P	HARD PAN	83	101
L	LIMESTONE	101	122

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A-53 GR. B NEWPORT STEEL WELDED JOINT WT.18.97 PER FT.	Surface	102
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

50 ft. below ground surface

10. Pump Test

Pumping level 60 ft. below surface

Pumping at 50 GP for 4 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD	Surface	101	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
LJW		03-05-1991
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
TW		03-05-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75	Building Overhang		12
			Septic or Holding, or POWTS Tank		50

Comment:

Created On: 07-17-1991 Updated On: 11-21-2019 Review Status: