Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DC980

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MARK ANTCZAK			Phone #: (414)543-0241
Mailing Address: W337 N36 RUSTIC LN			
City: DELAFIELD	State: WI	Zip Code: 53018	
County: Waukesha	Co. Permit #:	Notification #:	Completed: 09-19-1990
Well Constructor (Business Name): ED KRANZ	Lic. #: 340	Facility ID # (Public Wells):	
Address: 14325 W HAMPTON RD BROOKFIELD WI 53005-1622		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 4	

1. Well Location

Town of DELAFIELD

Fire # (if avail.):

Street Address or Road Name and Number: W-337 N-366 RUSTIC LN

Subdivision Name	Lot #	Block #
LAPHAM PEAK EST	00013	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

SE	SW	Section	Township	Range
or Govt Lot #		30	7 N	18 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?: NEW HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	126
6	126	392

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	8
L	LIMEROCK	8	392

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL P.E.-18.97# PER FT. ASTM A-53 GR.B NKK	Surface	126
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

95 ft. below ground surface

10. Pump Test

Pumping level 100 ft. below surface

Pumping at 20 GP for 4 Hrs.

Pumping Method ?

11. Well Is

10 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PLUG

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CEMENT	Surface	126	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
EK		12-29-1990
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		15	Clearwater Sump		15
			Septic or Holding, or POWTS Tank		60

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Well Construction	07/31/1991	WELL LESS THAN REQD 12" ABOVE GRADE-TOLD WELL NOT

Created On: 10-21-1991 Updated On: 10-21-1991 Review Status: