Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DE130

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MARV NELSON			Phone #
Mailing Address: 801 E DECKER			
City: VIROQUA	State: WI	Zip Code: 54665	
County: Vernon	Co. Permit #	Notification #	Completed: 08-01-1991

Well Constructor (Business Name): KIRSCHBAUM, DONALD C	Lic #: 170	Facility ID # (Public Wells)	
Address: 16189 DUTCH HILL RD BOSCOBEL WI 53805-9144		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 3.5	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of STERLING

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code

SE	SW	Section	Township	Range
or Govt Lot #		4	11 N	5 W

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	264
6	264	340

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	26
L	LIME ROCK	26	150
N	SAND ROCK	150	256
H	SHALE	256	340

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PE 18.97 PSI-1200 A-120 SAWHILL	Surface	264
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material
Method CEMENT PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY	Surface	8	
CEMENT	8	264	

9. Static Water Level
278 ft. below ground surface

10. Pump Test
Pumping level 280 ft. below surface
Pumping at 7 GP for 3 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
DCK		09-09-1991
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
DDK		09-09-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		90	Building Overhang		15
			Septic or Holding, or POWTS Tank		70

Comment:

Created On: 04-23-1992 Updated On: 04-23-1992 Review Status: