Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DO294

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BAUMAN CONSTRUCTION			Phone #: ( )723-0307
Mailing Address: 2580 AEBLY RD			
City: CHIPPEWA FALLS	State: WI	Zip Code: 54724	
County: Chippewa	Co. Permit #: W04542	Notification #	Completed: 10-11-1990

Well Constructor (Business Name): ROBERT WETTSTEIN	Lic. #: 506	Facility ID # (Public Wells)
Address: RT 2 BOX 130C EAU CLAIRE WI 54703-9802		Well Plan Approval #
		Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 9

3. Well serves 1 # of INDUSTRY
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of HALLIE

Fire # (if avail.)

Street Address or Road Name and Number: BAUMAN RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code

SE	NE	Section	Township	Range
or Govt Lot #		24	28 N	9 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NEED FOR WATER

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	92.5

Upper Enlarged Drillhole
Lower Open Bedrock
Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T		S	G	BROWN SAND AND GRAVEL	Surface	60
T		S		BROWN SAND	60	92.5

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW STEEL THREADED @ CUPPLED 20LBS PER FT ASTMA53 B 1780 PSI VALLEY STEEL PIPE	Surface	90
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	JOHNSON STAINLESS STEEL	89.5	92.5

7. Grout or Other Sealing Material
Method

9. Static Water Level
60 ft. below ground surface

10. Pump Test
Pumping level 62 ft. below surface
Pumping at 18 GP for 3 Hrs.
Pumping Method ?

11. Well Is
15 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
RW		11-11-1990
Drill Rig Operator	Lic or Reg #	Date Signed
MW		11-11-1990

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		55
Building Drain - Sanitary	>	10
Building Overhang		12
Sewer - Building Sanitary	>	10
Septic or Holding, or POWTS Tank		48

Comment:

Created On: 03-27-1991 Updated On: 03-27-1991 Review Status: