Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DO776

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RICHARD SLONE			Phone #: (715)743-4374
Mailing Address: RT 3			
City: NEILLSVILLE	State: WI	Zip Code: 54456	
County: Clark	Co. Permit #:	Notification #:	Completed: 10-08-1991

Well Constructor (Business Name): DITTER WELL DRILLING INC	Lic. #: 412	Facility ID # (Public Wells):	
Address: PO BOX 176 LOYAL WI 54446-0176		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.1	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of WESTON

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

NE	NW	Section	Township	Range
or Govt Lot #		4	25 N	2 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
OTHER WATER SOURCE WAS SH

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	12
8.75	12	44.5
6	44.5	115

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 10in. dia
- Yes — Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C		CLAY	Surface	12
		N		SANDSTONE	12	28
	D	Q		DECOMPOSED GRANITE	28	44.5
		Q		GRANITE	44.5	115

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18.97 LB. NEW STEEL ASTM-A53B WELDED SAWHILL	Surface	44.5
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
34 ft. below ground surface

10. Pump Test
Pumping level 80 ft. below surface
Pumping at 5 GP for 2.5 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method GROUT PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	6	
NEAT CEMENT	6	44.5	9

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DK		11-06-1991
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60

Type	Qualifier	Distance
Building Overhang		8
Septic or Holding, or POWTS Tank		40

Comment:

Created On: 01-03-1992 Updated On: 01-03-1992 Review Status: