Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DO888

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RICHARD STEPHAN	Phone #: (715)834-8091
Mailing Address: 4836 RITSCH CT	
City: EAU CLAIRE	State: WI — Zip Code: 54701
County: Eau Claire	Co. Permit #: W05560 — Notification # — Completed: 11-30-1990
Well Constructor (Business Name): WETTSTEIN ROBERT	Lic. #: 506 — Facility ID # (Public Wells)
Address: RT 2 BOX 130C EAU CLAIRE WI 54703	Well Plan Approval # — Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well # — Specific Capacity

1. Well Location

Fire # (if avail.)

Town of SEYMOUR

Street Address or Road Name and Number: RITSCH CT

Subdivision Name	Lot #	Block #
BRATZ	00001	

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code

NE	NE	Section	Township	Range
or Govt Lot #		14	27 N	9 W

2. Well Type New Well

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?

NEW HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	84

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T		S		BROWN SAND	Surface	46
T		S	G	BROWN SAND @ GRAVEL	46	75
T		G		BROWN GRAVEL	75	84

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW STEEL THREADED @ COUPLED 20 LBS PER FT ASTMA 53 B 1780 PSI VALLEY STEEL PIPE	Surface	84
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method

9. Static Water Level

49 ft. below ground surface

10. Pump Test

Pumping level 49 ft. below surface

Pumping at 18 GP for 4 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
RW		12-12-1990
Drill Rig Operator	Lic or Reg #	Date Signed
MW		12-12-1990

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	70
Building Drain - Sanitary		11
Building Overhang		11
Sewer - Building Sanitary	>	40
Septic or Holding, or POWTS Tank	>	60

Comment:

Created On: 04-01-1991 Updated On: 04-01-1991 Review Status: