Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DQ233

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KENNETH BALCZEWSKI	Phone #: (715)762-4870
Mailing Address: RT 1	
City: FIFIELD	State: WI — Zip Code: 54524
County: Price	Co. Permit #: — Notification #: — Completed: 07-23-1991
Well Constructor (Business Name): DAVID DAVIS	Lic. #: 642 — Facility ID # (Public Wells):
Address: HCR3 BOX 42 PHILLIPS WI 54555-9504	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0.7

1. Well Location

Town of LAKE

Fire # (if avail.):

Street Address or Road Name and Number: N13335 PERCH LAKE RD

Subdivision Name: — Lot #: — Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

SE SW or Govt Lot #: — Section: 16 — Township: 39 N — Range: 1 W

2. Well Type Replacement

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?: SHORTAGE OF WATER

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	69.5

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	44
P	HARD PAN	44	60
Y	SAND @ GRAVEL	60	69.5

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	BLK STEEL 18.97 P.E. COUNEE TENN. A53 LTV	Surface	69
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

16 ft. below ground surface

10. Pump Test

Pumping level 30 ft. below surface

Pumping at 10 GP for 2 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DD		07-23-1991
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	U	0
Building Overhang		15
Sewer - Building Sanitary		45
Septic or Holding, or POWTS Tank	K	0

Comment:

Created On: 12-06-1991 Updated On: 12-06-1991 Review Status: