Well Construction Report
WISCONSIN UNIQUE WELL NUMBER DS254

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: TODD PALMER			Phone #: (612)933-3223
Mailing Address: 2828 HEDBERG			
City: MINNETONKA	State: MN	Zip Code: 55343	
County: Pierce	Co. Permit #:	Notification #:	Completed: 03-25-1991

1. Well Location
Town of OAK GROVE
Fire # (if avail.):
Street Address or Road Name and Number:
Subdivision Name: | Lot #: | Block #:

Well Constructor (Business Name): MARTELL STEVE PUMPS AND WD INC	Lic. #: 105	Facility ID # (Public Wells):	Latitude / Longitude in Decimal Degree (DD): °N °W
Address: P O BOX 28 SOMERSET WI 54025		Well Plan Approval #:	Method Code:
		Approval Date (mm-dd-yyyy):	NW SE or Govt Lot #: Section: 19 Township: 26 N Range: 19 W

2. Well Type New Well
of previous unique well #: constructed in:
Reason for replaced or reconstructed well ?:

Hicap Permanent Well #:	Common Well #:	Specific Capacity: 2

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	60
6	60	305

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	10
L	LIME	10	250
N	SAND ROCK	250	305

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	19.45# FT ASTMA 53 NEW PRIME T@C	Surface	60
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
220 ft. below ground surface

10. Pump Test
Pumping level 225 ft. below surface
Pumping at 10 GP for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	60	15

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
SF		03-29-1991
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75	Septic or Holding, or POWTS Tank		150

Comment:

Created On: 07-12-1991 Updated On: 07-12-1991 Review Status: