Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EJ272

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: FRED LIETHEN	Phone #: (414)739-6660
Mailing Address: 2400 STROEBE ISL DR	
City: APPLETON	State: WI — Zip Code: 54915
County: Outagamie	Co. Permit #: — Notification #: — Completed: 12-23-1991
Well Constructor (Business Name): LEONARD WILLEMS JR	Lic. #: 451 — Facility ID # (Public Wells):
Address: 7962 ST PATS CHURCH GREENLEAF WI 54126-9611	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 1

1. Well Location

Town of GRAND CHUTE

Fire # (if avail.):

Street Address or Road Name and Number: HWY JJ

Subdivision Name: — Lot #: — Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

NE	NE	Section	Township	Range
or Govt Lot #		9	21 N	17 E

2. Well Type New Well

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?: WAREHOUSE @ OFFICE

Construction Type: Drilled

3. Well serves 1 # of WAREHOUSE

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	41
6	41	120

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Yes Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	SAND, GRAVEL	Surface	16
L	LIMESTONE	16	96
N	SANDSTONE	96	120

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A-53 GR. B SAWHILL TUBULAR WELDED JOINT WT.18.97 PER FT.	Surface	42
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

70 ft. below ground surface

10. Pump Test

Pumping level 110 ft. below surface

Pumping at 40 GP for 4 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PRESSURE GROUT

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CEMENT	Surface	41	12

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
LJW		12-27-1991
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
TW		12-27-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Building Overhang		6
			Septic or Holding, or POWTS Tank		75

Comment:

Created On: 03-18-1992 Updated On: 10-24-2002 Review Status: