Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EJ273

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MARK DENNIS			Phone #: (414)766-1871
Mailing Address: W1627 CAROLYN RD			
City: KAUKAUNA	State: WI	Zip Code: 54130	
County: Outagamie	Co. Permit #:	Notification #:	Completed: 12-26-1991

1. Well Location

Town of VANDENBROEK

Fire # (if avail.):

Street Address or Road Name and Number: W1627 CAROLYN RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
LEONARD WILLEMS JR	451	

Latitude / Longitude in Decimal Degree (DD): 44.3195 °N -88.2693 °W

Method Code: GCD013

Well Plan Approval #:

SW or Govt Lot #	SW	Section	Township	Range
		1	21 N	18 E

Address: 7962 ST PATS CHURCH
GREENLEAF WI 54126-9611

Approval Date (mm-dd-yyyy):

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.5

Reason for replaced or reconstructed well ?

NEW HOME

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	83
6	83	345

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Yes Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	64
P	HARD PAN	64	75
L	LIMESTONE	75	345

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A-53 GR. B SAWHILL TUBULAR WELDED JOINT WT.18.97 PER FT.	Surface	84
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

100 ft. below ground surface

10. Pump Test

Pumping level 200 ft. below surface

Pumping at 50 GP for 4 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PRESSURE GROUT

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CEMENT	Surface	83	8

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
LJW		12-27-1991
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
TW		12-27-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Building Overhang		12
			Septic or Holding, or POWTS Tank		50

Comment:

Created On: 03-05-1992 Updated On: 11-20-2019 Review Status: