Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EJ822

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MARK GIBEAULT	Phone #
Mailing Address: 6437 ABRAHAM CT	
City: SHEBOYGAN FALLS	State: WI — Zip Code: 53085
County: Sheboygan	Co. Permit #	Notification #	Completed: 03-16-1992
Well Constructor (Business Name): FRITSCH, ERWIN W	Lic. #: 397	Facility ID # (Public Wells)
Address: 2337 CTH KK SHEBOYGAN WI 53081	Well Plan Approval #	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.9

1. Well Location

Town of E HOLLAND

Fire # (if avail.)

Street Address or Road Name and Number: W1470 MEADOWVIEW CT

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
43.612 °N -87.7683 °W	GCD013

NW NE or Govt Lot #	Section	Township	Range
	8	13 N	23 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: NEW HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	12
6	12	126

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 10in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	6
S	SAND	6	26
C	CLAY	26	75
P	HARD PAN	75	87
L	LIMESTONE ROCK	87	126

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PIPE T@C 19.45 .280 ASTM A-53SAWHILL	Surface	87
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 48 ft. below surface

Pumping at 16 GP for 12 Hrs.

Pumping Method ?

11. Well Is

15 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY SLURRY	Surface	12	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
EWF		03-20-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
EWF		03-20-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		65	Foundation Drain to Clearwater		12
Building Drain - Sanitary		30	Wastewater Sump		21
Building Overhang		10	Sewer - Building Sanitary		22
Clearwater Sump		15	Septic or Holding, or POWTS Tank		47

Comment:

Created On: 04-23-1992 Updated On: 10-09-2019 Review Status: