Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EJ861

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PAUL SPRINGER	Phone #: (608)623-2691
Mailing Address: 1931 CAVE RD	
City: MINERAL POINT	State: WI Zip Code: 53565
County: Iowa	Co. Permit #:
Notification #	Completed: 09-04-1991
Well Constructor (Business Name): RICKARD, DEAN E	Lic. #: 481
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: PO BOX 93 LINDEN WI 53553-0093	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.8	

1. Well Location

Town of LINDEN

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

NW or Govt Lot #	NE	Section	Township	Range
		21	5 N	2 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

MACHINE SHED

Construction Type: Drilled

3. Well serves # of MACHINE SHED

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	46
6	46	105

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Air .....

Rotary - Mud Circulation .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	12
L	GALENA LIMESTONE	12	50
L	TRENTON MCGREGOR LIMESTONE	50	105

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK ST'D STEEL 18.97# P.E. WELDED ASTM A53.280 W.T. LTV STEEL	Surface	46
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

70 ft. below ground surface

10. Pump Test

Pumping level 80 ft. below surface

Pumping at 8 GP for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method: CEMENT GROUT

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	46	17

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DR		09-15-1991
Drill Rig Operator	Lic or Reg #	Date Signed
DR		09-15-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		7

Comment:

Created On: 03-18-1992 Updated On: 03-18-1992 Review Status: