Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EK967

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DELTA CONSTRUCTION			Phone #: (715)381-1166
Mailing Address: 206 2ND ST			
City: HUDSON	State: WI	Zip Code: 54016	
County: St. Croix	Co. Permit #:	Notification #:	Completed: 06-01-1992

Well Constructor (Business Name): MCCULLOUGH, DAVID L	Lic. #: 72	Facility ID # (Public Wells):	
Address: 20335 FOREST BLVD N FOREST LAKE MN 55025-9764		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.3	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of HUDSON

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code

SW SE or Govt Lot #	Section: 26	Township: 29 N	Range: 19 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	41
6	41	118
4	120	160

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		I		TOP SOIL	Surface	2
		Y		SAND @ GRAVEL	2	41
		L		LIME ROCK	41	75
	S	N		SOFT SANDROCK	75	85
		L		LIMEROCK	85	160

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53 NORPAC 280 WELDED 18.47LB	Surface	42.6
4	ASTM A53 VICTOR 237 WELDED 10.50	42.6	120
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE GROUT	Surface	41	2.5
NEAT CEMENT GROUT PIPE	41	120	

9. Static Water Level
70 ft. below ground surface

10. Pump Test
Pumping level 105 ft. below surface
Pumping at 10 GP for 0.5 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
DM		06-02-1992
Drill Rig Operator	Lic or Reg #	Date Signed
DB		06-02-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75

Type	Qualifier	Distance
Building Overhang		18
Septic or Holding, or POWTS Tank		50

Comment:

Created On: 06-24-1992 Updated On: 06-24-1992 Review Status: