Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EL448

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JACK GRIFFITH	Phone #: (715)723-4625
Mailing Address: RR 8 BOX 339	
City: CHIPPEWA FALLS	State: WI — Zip Code: 54729
County: Chippewa	Co. Permit #: W06132 — Notification #: — Completed: 06-08-1992
Well Constructor (Business Name): PEAK, VERN	Lic. #: 14 — Facility ID # (Public Wells):
Address: RT 3 BOX 215 CADOTT WI 54727-9114	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0

1. Well Location

Town of ANSON	Fire # (if avail.): 369
Street Address or Road Name and Number: WEST LAKESHORE DR	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): °N °W	Method Code:

SW	NE	Section	Township	Range
or Govt Lot #		31	29 N	7 W

2. Well Type New Well

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?: EXIST. 4" WELL IS LOW ON

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	139

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S		SAND	Surface	12
		Y		SAND @ GRAVEL	12	26
		Y	C	CLAYED SAND @ GRAVEL	26	52
		Q		GRANITE	52	139

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL-18.97-A53B U.S. (SAWHILL) P.E. WELDED	Surface	52
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

21 ft. below ground surface

10. Pump Test

Pumping level 130 ft. below surface

Pumping at 1.5 GP for 2.5 Hrs.

Pumping Method ?

11. Well Is

2 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

OWNER WILL USE WELL

13. Constructor / Supervisory Driller	Lic #	Date Signed
VP		06-08-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
VP		06-08-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100
Building Overhang		75
Shoreline/Pool		75
Sewer - Building Sanitary		90
Septic or Holding, or POWTS Tank		115

Comment:

Created On: 06-24-1992 Updated On: 10-15-2026 Review Status: