Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EL939

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: AL ERDMAN			Phone #: (608)752-9636
Mailing Address: 333 S WALNUT			
City: JANESVILLE	State: WI	Zip Code: 53545	
County: Rock	Co. Permit #:	Notification #:	Completed: 04-29-1992

1. Well Location

Town of JANESVILLE

Fire # (if avail.):

Street Address or Road Name and Number: N RIVER RD

Subdivision Name: | Lot #: | Block #:

Well Constructor (Business Name): GREENFIELD, EDWIN D	Lic. #: 615	Facility ID # (Public Wells):	Latitude / Longitude in Decimal Degree (DD): °N °W
Address: 1004 DEARBORN AVE SOUTH BELOIT IL 61080-2351		Well Plan Approval #:	Method Code:
		Approval Date (mm-dd-yyyy):	

SE	SE	Section	Township	Range
or Govt Lot #		10	3 N	12 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?

NEW CONSTRUCTION

Construction Type: Drilled

Hicap Permanent Well #:	Common Well #:	Specific Capacity: 5

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	65

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Z	CLAY @ GRAVEL	Surface	5
Y	SAND @ GRAVEL	5	30
S	SAND	30	65

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	MAASS FULL PITLESS	Surface	6
5	200 PSI SDR 21 PVC ASTM F480 WELL CASING	6	60
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	PVC SCREEN	60	65

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL MUD @ CUTTINGS	Surface	60	

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 32 ft. below surface

Pumping at 10 GP for 1 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

WAS NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
EG		05-04-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
EG		05-04-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Building Overhang		20
			Septic or Holding, or POWTS Tank		60

Comment:

Created On: 06-01-1992 Updated On: 06-01-1992 Review Status: