Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EM343

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: CRAIG LUKASOWITZ			Phone #: (414)892-6187
Mailing Address: 123 1/2 SPRING ST			
City: PLYMOUTH	State: WI	Zip Code: 53073	
County: Sheboygan	Co. Permit #:	Notification #:	Completed: 01-13-1992
Well Constructor (Business Name): STEPHAN D KEIFENHEIM	Lic. #: 4225	Facility ID # (Public Wells):	
Address: RT 2 BOX 57 BRILLION WI 54110-9318		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 1.1	

1. Well Location

Fire # (if avail.):

Town of GREENBUSH

Street Address or Road Name and Number: KATHRYN DR

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

SE	NE	Section	Township	Range
or Govt Lot #		26	15 N	20 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?: NEW HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	262

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Air .....

Rotary - Mud Circulation .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		G	S	COBBLE'S @ GRAVEL @ SAND	Surface	160
G		C	S	SANDY GRAY CLAY	160	202
		L		LIMESTONE	202	262

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 18:97 P.E. A.S.T.M. A 53-B WELDED SAWHILLSTEEL CORP.	Surface	202
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
MUD SLURRY	Surface	20	

9. Static Water Level

121 ft. below ground surface

10. Pump Test

Pumping level 135 ft. below surface

Pumping at 15 GP for 2 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
SDK		01-20-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
SDK		01-20-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		110	Foundation Drain to Clearwater		12
Building Overhang		10	Septic or Holding, or POWTS Tank		90

Comment:

Variance ID	Variance or Exception Type	Date	Reason
	Well Construction	03/12/1992	USED AIR TO CONSTRUCT UPPER DRILLHOLE W/O TEMP CAS

Created On: 03-23-1992 Updated On: 03-23-1992 Review Status: