# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* EM460

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: WILLIAM DICKEY | Phone #: (715)325-5589 |
| Mailing Address: 1116 W QUEENS WAY | |
| City: NEKOOSA | State: WI — Zip Code: 54457 |
| County: Adams | Co. Permit #: — Notification #: — Completed: 01-30-1992 |
| Well Constructor (Business Name): BERTRAM JUNEMANN WD INC | Lic. #: 84 — Facility ID # (Public Wells): |
| Address: 7285 CTY TRK S, RUDOLPH WI 54475 | Well Plan Approval #: — Approval Date (mm-dd-yyyy): |
| Hicap Permanent Well #: | Common Well #: — Specific Capacity: 10 |

**1. Well Location**

Town of ROME

Fire # (if avail.):

Street Address or Road Name and Number: 1116 QUEENS WAY

| | | |
|---|---|---|
| Subdivision Name: LAKE SHERWOOD | Lot #: | Block #: |

Latitude / Longitude in Decimal Degree (DD): 44.2007 °N -89.8022 °W — Method Code: GCD013

| | | | |
|---|---|---|---|
| SE SE or Govt Lot # | Section: 17 | Township: 20 N | Range: 6 E |

**2. Well Type** Replacement

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?: POINT PLUGGED

Construction Type: Drilled

**3. Well serves** 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 37 |

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|
| S | SAND | Surface | 37 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | P.E. A-53 B 18.97 SAWHILL | Surface | 34 |
| **Dia. (in.)** | **Screen type, material & slot size** | **From (ft.)** | **To (ft.)** |
| 5.625 | OD JOHNSON SS | 34 | 37 |

**9. Static Water Level**

21 ft. below ground surface

**10. Pump Test**

Pumping level 22 ft. below surface

Pumping at 10 GP for 1 Hrs.

Pumping Method ?

**11. Well Is**

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

**7. Grout or Other Sealing Material**

Method

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

OWNER SAID HE WOULD

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| JJ | | 02-10-1991 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 60 |
| Building Overhang | | 20 |
| Clearwater Sump | | 60 |
| Shoreline/Pool | | 200 |
| Septic or Holding, or POWTS Tank | | 60 |

Comment:

Created On: 03-05-1992 Updated On: 05-04-2020 Review Status: