Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EN339

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: GLEN TROOST			Phone #: (608)297-2150
Mailing Address:			
City: MONTELLO	State: WI	Zip Code: 53949	
County: Marquette	Co. Permit #:	Notification #:	Completed: 05-28-1992

Well Constructor (Business Name): PHILLIPS, JAMES R	Lic. #: 541	Facility ID # (Public Wells):	
Address: 592 CTY A GRAND MARSH WI 53936		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity:	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of MONTELLO

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): °N °W			Method Code:
SE SE or Govt Lot #	Section: 9	Township: 15 N	Range: 10 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
HAD NO WELL

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
2	Surface	108
1.25	108	112

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 1in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	40
Y	SAND GRAVEL	40	63
S	SAND CLAY MIX	63	90
Y	SAND GRAVEL	90	112

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	SAWHILL NEW STEEL ASTM 589 3.75# R@D COUPLED	Surface	108
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
1.25	STAINLESS SCREEN	108	112

7. Grout or Other Sealing Material
Method

9. Static Water Level
60 ft. below ground surface

10. Pump Test
Pumping level 60 ft. below surface
Pumping at 12 GP for 2 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
WERE NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
JP		06-02-1992
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Created On: 06-19-1992 Updated On: 06-19-1992 Review Status: