Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EN340

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RIVER CITY DEVELOPMENT			Phone #: (608)259-7972
Mailing Address: 931 MICHIGAN AVE			
City: WISCONSIN DELLS	State: WI	Zip Code: 53965	
County: Juneau	Co. Permit #:	Notification #:	Completed: 06-01-1992

Well Constructor (Business Name): PHILLIPS, JAMES R	Lic. #: 541	Facility ID # (Public Wells):	
Address: 592 CTY A GRAND MARSH WI 53936		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity:	

1. Well Location

Town of GERMANTOWN

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name: CASTLE ROCK ESTATES		Lot #: 00053	Block #:
Latitude / Longitude in Decimal Degree (DD): °N °W			Method Code:
SE NW or Govt Lot #:	Section: 18	Township: 17 N	Range: 4 E

2. Well Type New Well

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?: HAD NO WELL

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
2	Surface	32
1.25	32	35

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 1in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	30
Y	SAND GRAVEL	30	35

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	SAWHILL NEW STEEL ASTM 589 3.75# R@D COUPLED	Surface	32
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
1.25	STAINLESS SCREEN	3.2	35

9. Static Water Level

7 ft. below ground surface

10. Pump Test

Pumping level 7 ft. below surface

Pumping at 14 GP for 2 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

WERE NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
JP		06-02-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		4

Comment:

Created On: 06-19-1992 Updated On: 06-19-1992 Review Status: