Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EN427

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RAY SCHWOCHERT			Phone #
Mailing Address: RT 2			
City: SPOONER	State: WI	Zip Code: 54801	
County: Washburn	Co. Permit #	Notification #	Completed: 04-30-1992

Well Constructor (Business Name): LINDSTROM, JAMES C	Lic #: 101	Facility ID # (Public Wells)	
Address: RT 2 BOX 2228 SPOONER WI 54801-9438		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 2.4	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of SPOONER

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #	

Latitude / Longitude in Decimal Degree (DD) °N °W — Method Code

SW SE or Govt Lot #	Section: 35	Township: 39 N	Range: 12 W	

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	61

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T		S		BROWN CAVING SAND	Surface	28
T		C		BROWN CLAY	28	35
T		Y		BROWN SAND @ GRAVEL	35	61

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	ASTM A53B T@C .237 WALL 2210 P.S.I. VALLEY STEEL	Surface	57
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	STAINLESS #10	57	61

7. Grout or Other Sealing Material
Method

9. Static Water Level
35 ft. below ground surface

10. Pump Test
Pumping level 40 ft. below surface
Pumping at 12 GP for 24 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
JCL		06-02-1992
Drill Rig Operator	Lic or Reg #	Date Signed
CL		05-01-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Septic or Holding, or POWTS Tank		75

Comment:

Created On: 06-19-1992 Updated On: 06-19-1992 Review Status: