# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* EO817

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | |
|---|---|
| Property Owner: GARY GUYANT | Phone #: (715)258-7206 |
| Mailing Address: CO HWY K | |
| City: WAUPACA | State: WI Zip Code: 54981 |
| County: Waupaca | Co. Permit #: |
| Notification # | Completed: 06-01-1992 |
| Well Constructor (Business Name): JOHNSON, MICHAEL | Lic. #: 545 |
| Facility ID # (Public Wells) | |
| Well Plan Approval # | |
| Address: RT 1 BOX 14A OGDENSBURG WI 54962-9704 | |
| Approval Date (mm-dd-yyyy) | |
| Hicap Permanent Well # | Common Well # |
| Specific Capacity: 1.3 | |

**1. Well Location**

Town of DAYTON

Fire # (if avail.)

Street Address or Road Name and Number: CO HWY K

| | | | |
|---|---|---|---|
| Subdivision Name | Lot # | Block # | |
| Latitude / Longitude in Decimal Degree (DD) °N °W | | | Method Code |
| SE NW or Govt Lot # | Section: 11 | Township: 21 N | Range: 11 E |

**2. Well Type** New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: NEW MOBIL HOME

Construction Type: Drilled

**3. Well serves** 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 8 | Surface | 20 |
| 4 | 20 | 40 |

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit 8in. dia...
- Dual Rotary .....
- Yes Temp. Outer Casing 8in. dia
- Yes Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| | | Y | | SAND @ GRAVEL | Surface | 3 |
| | H | Z | G | HARD GREY CLAY GRAVEL @ BOLDERS | 3 | 25 |
| | | Y | | S. SAND @ GRAVEL | 25 | 40 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 4 | 4" NEW ASTM 589 SAWHILL T@C R@D 11 LB FOOT | Surface | 36 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 4 | 10 SLOT STAINLESS STEEL K PACKER JOHNSON | 36 | 40 |

**7. Grout or Other Sealing Material**

Method

| Kind of Sealing Material | From (ft.) | To (ft.) | # Sacks Cement |
|---|---|---|---|
| CLAY SLURRY | Surface | 20 | |

**9. Static Water Level**

13 ft. below ground surface

**10. Pump Test**

Pumping level 25 ft. below surface

Pumping at 15 GP for 24 Hrs.

Pumping Method ?

**11. Well Is**

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| MJ | | 06-01-1992 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| MJ | | 06-01-1992 |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 75 |

| Type | Qualifier | Distance |
|---|---|---|
| Building Overhang | | 8 |
| Septic or Holding, or POWTS Tank | | 60 |

Comment:

Created On: 06-19-1992 Updated On: 06-19-1992 Review Status: