Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EP007

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ED ROBERTS			Phone #: (608)847-6016
Mailing Address: BOX 344			
City: MAUSTON	State: WI	Zip Code: 53948	
County: Juneau	Co. Permit #:	Notification #:	Completed: 04-27-1992

Well Constructor (Business Name): HERBECK, ALBIN R	Lic. #: 482	Facility ID # (Public Wells):	
Address: PO BOX 37 SEXTONVILLE WI 53584-0037		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 1	

1. Well Location

Town of SO PART LEMONWIER

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): °N °W			Method Code:
SW SW or Govt Lot #:	Section: 17	Township: 15 N	Range: 4 E

2. Well Type Replacement

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?: NEED WATER

Construction Type: Drilled

3. Well serves 1 # of DWELLING

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	82

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		I		TOPSOIL	Surface	1
		M	S	SANDY SILT	1	15
		Y		SAND @ GRAVEL	15	70
		N		SANDSTONE	70	82

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SCED 40 18:97 P.E. PITLESS ASTM A 53 6 5/8 OD 250ERW SAWHILL U.S.A.	Surface	71
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

15 ft. below ground surface

10. Pump Test

Pumping level 25 ft. below surface

Pumping at 10 GP for 8 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE SLURRY	Surface	71	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

POINT UNKNOWN

13. Constructor / Supervisory Driller	Lic #	Date Signed
AH		05-06-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	50
Building Drain - Sanitary	>	8
Building Overhang	>	8
Downspout/Yard Hydrant	>	10
Sewer - Building Sanitary	>	1
Septic or Holding, or POWTS Tank	>	50

Comment:

Created On: 06-01-1992 Updated On: 06-01-1992 Review Status: