Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EP009

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DAVID CARL			Phone #: (414)691-7404
Mailing Address: 1264 MORRIS ST			
City: PEWAUKEE	State: WI	Zip Code: 53072	
County: Richland	Co. Permit #:	Notification #:	Completed: 04-27-1992

1. Well Location

Town of BUENA VISTA

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
HERBECK, ALBIN R	482	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

Well Plan Approval #:

SW	SW	Section	Township	Range
or Govt Lot #		3	9 N	2 E

Address: PO BOX 37
SEXTONVILLE WI 53584-0037

Approval Date (mm-dd-yyyy):

2. Well Type New Well

of previous unique well #: constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity

Reason for replaced or reconstructed well ?

NEED WATER

3. Well serves 1 # of DWELLING

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	42
6	42	280

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 10in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 10in. dia
- Yes — Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Z	CLAY @ GRAVEL	Surface	25
H	SHALE	25	90
N	SANDSTONE	90	115
H	SHALE	115	195
N	SANDSTONE	195	280

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SCED 40 18:97 P.E. PITLESS ASTM A-53 6 5/8 O.D.250 ERW SAWHILL U.S.A.	Surface	42
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

182 ft. below ground surface

10. Pump Test

Pumping level 182 ft. below surface

Pumping at 10 GP for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BACKFILL W/NATIVE SOIL	Surface	9	20
CEMENT GROUT	9	42	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
AH		05-06-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	50
Building Drain - Sanitary	>	8

Type	Qualifier	Distance
Building Overhang	>	2
Sewer - Building Sanitary	>	8
Septic or Holding, or POWTS Tank	>	25

Comment:

Created On: 06-01-1992 Updated On: 06-01-1992 Review Status: