# Well Construction Report
## *WISCONSIN UNIQUE WELL NUMBER* EP878

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

| | | | |
|---|---|---|---|
| Property Owner: LOUIS CHALCHOFF | | | Phone #: (414)245-5588 |
| Mailing Address: PO BOX 817 | | | |
| City: WILLIAMS BAY | State: WI | Zip Code: 53191 | |
| County: Oneida | Co. Permit #: | Notification #: | Completed: 07-03-1992 |

| | | | |
|---|---|---|---|
| Well Constructor (Business Name): DAVID C JELINEK | Lic. #: 43 | Facility ID # (Public Wells): | |
| Address: 2791 BAY DR<br>RHINELANDER WI 54501-9465 | | Well Plan Approval #: | |
| | | Approval Date (mm-dd-yyyy): | |
| Hicap Permanent Well #: | Common Well #: | Specific Capacity: 2 | |

**3. Well serves** 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

**1. Well Location**

Fire # (if avail.): 08910

Town of THREE LAKES

Street Address or Road Name and Number: HERDNER

| Subdivision Name | Lot # | Block # |
|---|---|---|
| | | |

Latitude / Longitude in Decimal Degree (DD): 45.8906 °N -89.15527 °W
Method Code: GPS008

| NE | SE | Section | Township | Range |
|---|---|---|---|---|
| or Govt Lot # | | 6 | 39 N | 11 E |

**2. Well Type** New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NEW HOME

Construction Type: Drilled

**4. Potential Contamination Sources - ON REVERSE SIDE**

**5. Drillhole Dimensions and Construction Method**

| Dia. (in.) | From (ft.) | To (ft.) |
|---|---|---|
| 6 | Surface | 40 |

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

**8. Geology**

| Geology Codes | | | | Type, Caving/Noncaving, Color, Hardness, etc... | From (ft.) | To (ft.) |
|---|---|---|---|---|---|---|
| | Q | G | G | CAVING STONES @ GRAVEL | Surface | 25 |
| | | Y | | SAND @ GRAVEL | 25 | 40 |

**6. Casing, Liner, Screen**

| Dia. (in.) | Material, Weight, Specification Manufacturer & Method of Assembly | From (ft.) | To (ft.) |
|---|---|---|---|
| 6 | SAWHILL STEEL A538 18.97#/FT WELDED | Surface | 37 |
| Dia. (in.) | Screen type, material & slot size | From (ft.) | To (ft.) |
| 6 | JOHNSON | 37 | 40 |

**7. Grout or Other Sealing Material**

Method

**9. Static Water Level**
23 ft. below ground surface

**10. Pump Test**
Pumping level 28 ft. below surface
Pumping at 10 GP M for 2 Hrs.
Pumping Method ?

**11. Well Is**
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

**12.** Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

| **13.** Constructor / Supervisory Driller | Lic # | Date Signed |
|---|---|---|
| DJ | | 07-14-1992 |
| Drill Rig Operator | Lic or Reg # | Date Signed |
| DJ | | |

**4a. Potential Contamination Sources** Is the well located in floodplain ? No

| Type | Qualifier | Distance |
|---|---|---|
| POWTS dispersal component (soil absorption unit or mound) | | 80 |

| Type | Qualifier | Distance |
|---|---|---|
| Building Overhang | | 4 |
| Septic or Holding, or POWTS Tank | | 60 |

Comment:

Created On: 10-12-1992 Updated On: 08-19-2022 Review Status: