Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EP927

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: COLBY CONST. CO., INC.			Phone #
Mailing Address: 11065 N PORT WASHING			
City: MEQUON	State: WI	Zip Code: 53092	
County: Washington	Co. Permit #: W05913	Notification #	Completed: 03-17-1992

Well Constructor (Business Name): GROTH, HOWARD H	Lic. #: 651	Facility ID # (Public Wells)	
Address: W69 N949 WASHINGTON CEDARBURG WI 53012		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0	

1. Well Location

Town of GERMANTOWN

Fire # (if avail.)

Street Address or Road Name and Number: W140 N11066 COUNTRY AIRE DR

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

NW or Govt Lot #	NW	Section: 25	Township: 9 N / Range: 20 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	105
6	105	550

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C	S	SANDY CLAY	Surface	88
		C		CLAY	88	99
		C	S	SANDY CLAY @ LIMESTONE FRAGS.	99	103
		L		LIMESTONE	103	470
	X	L	H	LIMESTONE W/LAYERS OF SHALE	470	550

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18.97#, ASTM, A-53, LTV P.E.	Surface	105
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

35 ft. below ground surface

10. Pump Test

Pumping level 260 ft. below surface

Pumping at 5 GP for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRLG. MUD	Surface	105	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
HG		03-23-1992
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary		20	Downspout/Yard Hydrant		12
Building Overhang		10	Foundation Drain to Clearwater		17
Clearwater Sump		70	Sewer - Building Sanitary		75

Comment:

Created On: 04-27-1992 Updated On: 10-15-2026 Review Status: