Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EQ353

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: TRI-COUNTY SCHOOL			Phone #: (715)335-6366
Mailing Address: PO BOX			
City: PLAINFIELD	State: WI	Zip Code: 54966	
County: Waushara	Co. Permit #:	Notification #:	Completed: 05-04-1992

Well Constructor (Business Name): FARAGO, JOE	Lic. #: 284	Facility ID # (Public Wells):	
Address: 606 W POPLAR ST PLAINFIELD WI 54966-9673		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity:	

1. Well Location

Town of HANCOCK

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): 44.15444 °N -89.50308 °W			Method Code: GPS008
NE NE or Govt Lot #:	Section: 1	Township: 19 N	Range: 8 E

2. Well Type New Well

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?:

Construction Type: Driven Point

3. Well serves # of SCHOOL FOREST PITCHER PUMP

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
2	Surface	25

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y		SAND @ GRAVEL	Surface	25

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	PIPE	Surface	21
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
1.25	4 FT POINT	21	25

7. Grout or Other Sealing Material

Method

9. Static Water Level

13 ft. below ground surface

10. Pump Test

Pumping level 13 ft. below surface

Pumping at 6 GP for 1.5 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JF		05-06-1992
Drill Rig Operator	Lic or Reg #	Date Signed
JF		05-06-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		8	Privy		110

Comment: NON SENT 060419 REGARDING CASING < 10' BELOW STATIC OR CASING AT LEAST 25' DEEP. ACCEPTING THIS WELL BUT DON'T DO AGAIN.

Created On: 06-29-1992 Updated On: 08-25-2022 Review Status: