Well Construction Report
WISCONSIN UNIQUE WELL NUMBER EQ549

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: EPIC HOMES, INC.			Phone #: (414)774-4424
Mailing Address: 2654 N 124TH ST			
City: WAUWATOSA	State: WI	Zip Code: 53226	
County: Washington	Co. Permit #: W07410	Notification #	Completed: 12-09-1991

Well Constructor (Business Name): ROSCHI BROS WELLDRLG @ PUMP INC	Lic. #: 435	Facility ID # (Public Wells)	
Address: 12665 W LISBON RD BROOKFIELD WI 53005-1824		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.3	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of TRENTON

Fire # (if avail.)

Street Address or Road Name and Number: 1544 MAPLE DALE DR

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
43.438 °N -88.1132 °W	GCD013

NE	NW	Section	Township	Range
or Govt Lot #		9	11 N	20 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NEW CONSTRUCTION

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	155
6	155	199

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C	G	STONEY CLAY	Surface	137
		P		HARDPAN	137	155
		L		LIMESTONE	155	199

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	BLACK STEEL PIPE, WELDED JOINTS, 18.97LB ASTM A531780 PSI VENEZUELA	Surface	155
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
45 ft. below ground surface

10. Pump Test
Pumping level 85 ft. below surface
Pumping at 10 GP for 1.5 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE DRILL FLUID	Surface	155	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
RR		12-09-1991
Drill Rig Operator	Lic or Reg #	Date Signed
ERW		12-09-1991

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		98	Foundation Drain to Clearwater		12
Building Overhang		10	Wastewater Sump		47
Clearwater Sump		13	Septic or Holding, or POWTS Tank		63

Comment:

Created On: 01-23-1992 Updated On: 07-05-2019 Review Status: