Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ER611

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: CLYDE CLINGER	Phone #: (608)845-6801
Mailing Address: 1411 RANGE TRL	
City: VERONA	State: WI Zip Code: 53593
County: Dane	Co. Permit #: W06483
Notification #	Completed: 05-22-1992

1. Well Location

Town of MONTROSE

Fire # (if avail.)

Street Address or Road Name and Number: 1411 RANGE TRL

Subdivision Name | Lot # | Block #

Well Constructor (Business Name): BERKHOLTZ, RICHARD	Lic. #: 3	Facility ID # (Public Wells)	
Address: 6400 LAKE RD WINDSOR WI 53598-9717		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.5	

Latitude / Longitude in Decimal Degree (DD): 42.9313 °N -89.5266 °W

Method Code: GCD013

SE	SE	Section	Township	Range
or Govt Lot #		3	5 N	8 E

2. Well Type Replacement

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: OUT OF WATER

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	98
6	98	162

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C		CLAY	Surface	6
	M	G		MEDIUM-LARGE GRAVEL	6	64
		C	G	STONY CLAY	64	95
		N		SANDSTONE	95	162

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STD. STEEL PER NEW 18.97LBS ASTMA-53 SAWHILLGRADE B	Surface	98
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

8 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 15 GP for 1 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method FULL HOLE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE @ CUTTINGS	Surface	98	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
RB		05-28-1992
Drill Rig Operator	Lic or Reg #	Date Signed
MB		05-28-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		51
Building Overhang		10

Type	Qualifier	Distance
Downspout/Yard Hydrant		12
Sewer - Building Sanitary		25
Septic or Holding, or POWTS Tank		25

Comment:

Created On: 06-24-1992 Updated On: 12-11-2019 Review Status: