Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ER613

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: LARRY DOBBE			Phone #: (608)221-3804
Mailing Address: 3101 MEIER RD			
City: MADISON	State: WI	Zip Code: 53704	
County: Columbia	Co. Permit #:	Notification #:	Completed: 06-01-1992

1. Well Location

Town of DEKORRA

Fire # (if avail.):

Street Address or Road Name and Number: W 10691 WILDWOOD WAY

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
BERKHOLTZ, RICHARD	3	

Latitude / Longitude in Decimal Degree (DD): 43.4014 °N -89.5309 °W

Method Code: GCD013

Well Plan Approval #:

NE	SW	Section	Township	Range
or Govt Lot #		27	11 N	8 E

Address: 6400 LAKE RD
WINDSOR WI 53598-9717

Approval Date (mm-dd-yyyy):

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.7

Reason for replaced or reconstructed well ?: NEW CONSTRUCTION

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	42
6	42	345

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

				Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C			CLAY	Surface	18
		N			SANDSTONE	18	62
E		N			GREEN SANDSTONE	62	73
T		N			TAN SANDSTONE	73	345

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STD. STEEL PE NEW 18.97LBS ASTM-53 SAWHILL GRADE B	Surface	42
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

220 ft. below ground surface

10. Pump Test

Pumping level 250 ft. below surface

Pumping at 20 GP for 1 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PRESSURE CEMENT

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	42	6

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
RB		06-03-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
RCB		06-03-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		80
Building Drain - Sanitary		19
Building Overhang		13

Type	Qualifier	Distance
Downspout/Yard Hydrant		14
Foundation Drain to Clearwater		13
Sewer - Building Sanitary		30
Septic or Holding, or POWTS Tank		30

Comment:

Created On: 06-24-1992 Updated On: 12-16-2020 Review Status: