Well Construction Report
WISCONSIN UNIQUE WELL NUMBER ER708

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: DANIEL HOLDRIDGE	Phone #: ( )892-2973
Mailing Address: N9436 SONCREST LN	
City: PICHETT	State: WI — Zip Code: 54964
County: Fond du Lac	Co. Permit #: — Notification #: — Completed: 05-10-1992
Well Constructor (Business Name): LEFEBER, DENNIS R	Lic. #: 434 — Facility ID # (Public Wells):
Address: W2593 CNTY O MALONE WI 53049-1242	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 7.5

1. Well Location

Town of ROSENDALE			Fire # (if avail.)
Street Address or Road Name and Number: HICKORY LN			
Subdivision Name: SONCREST	Lot #: 00010	Block #:	
Latitude / Longitude in Decimal Degree (DD): °N °W			Method Code:
NE SW or Govt Lot #:	Section: 1	Township: 16 N	Range: 15 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	90

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	SAND @ GRAVEL	Surface	26
P	HARDPAN	26	60
L	LIMESTONE	60	90

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	P.E. NEW STEEL WELDED JOINTS #18.97 ASTM A53 GRADEB SAWHILL STEEL INC	Surface	60
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
30 ft. below ground surface

10. Pump Test
Pumping level 32 ft. below surface
Pumping at 15 GP for 6 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DL		06-02-1992
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		20

Comment:

Created On: 06-24-1992 Updated On: 06-24-1992 Review Status: