Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FI132

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: TOM WIED			Phone #: (414)434-0758
Mailing Address: PO BOX 12528			
City: GREEN BAY	State: WI	Zip Code: 54307	
County: Brown	Co. Permit #:	Notification #:	Completed: 05-27-1992

Well Constructor (Business Name): VAN DE YACHT, LEO	Lic. #: 31	Facility ID # (Public Wells):	
Address: 3383 OAK FOREST DR GREEN BAY WI 54313-7628		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 1	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of SUAMICO

Fire # (if avail.):

Street Address or Road Name and Number: WEEDY/VELP

Subdivision Name: PELEGRIN ESTATES	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

NW	NW	Section	Township	Range
or Govt Lot #		27	25 N	20 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	60
6	60	202

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Yes Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	35
C	CLAY	35	50
P	HARDPAN	50	60.6
L	LIMESTONE	60	202

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PLAIN END WELDED ASTM-A-53B,18.97# PER FT SAWHILL PIPE	Surface	60
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
80 ft. below ground surface

10. Pump Test
Pumping level 100 ft. below surface
Pumping at 20 GP for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	60	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
N/APP.

13. Constructor / Supervisory Driller	Lic #	Date Signed
LV		05-27-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
TV		05-27-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		15	Collector Sewer - San or Storm		100
Clearwater Sump		30	Foundation Drain to Clearwater		17
			Sewer - Building Sanitary		35

Comment:

Created On: 06-24-1992 Updated On: 06-24-1992 Review Status: