Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FI134

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BOB MAGNUSON			Phone #: (414)437-7700
Mailing Address: 1411 S WEBSTER AVE			
City: GREEN BAY	State: WI	Zip Code: 54301	
County: Brown	Co. Permit #:	Notification #:	Completed: 05-27-1992

Well Constructor (Business Name): VAN DE YACHT, LEO	Lic. #: 31	Facility ID # (Public Wells):	
Address: 3383 OAK FOREST DR GREEN BAY WI 54313-7628		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 1.5	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of SUAMICO

Fire # (if avail.):

Street Address or Road Name and Number: MEADOW FLOWER

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

NE NW or Govt Lot #:	Section: 28	Township: 25 N	Range: 20 E

2. Well Type New Well
of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?
HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	55
6	55	122

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Yes Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	40
C	CLAY	40	50
P	HARDPAN	50	55
L	LIMESTONE	55	122

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PLAIN END WELDED ASTM-A-53B,18.97# PER FT SAWHILL PIPE	Surface	55
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
20 ft. below ground surface

10. Pump Test
Pumping level 40 ft. below surface
Pumping at 30 GP for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	55	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
N/APP.

13. Constructor / Supervisory Driller	Lic #	Date Signed
LV		05-27-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
TV		05-27-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75
Building Overhang		15

Type	Qualifier	Distance
Clearwater Sump		35
Foundation Drain to Clearwater		17
Septic or Holding, or POWTS Tank		50

Comment:

Created On: 06-24-1992 Updated On: 06-24-1992 Review Status: