Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FI207

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ANNE CARTER	Phone #
Mailing Address: N128 W18875 HOLY HLL	
City: GERMANTOWN	State: WI — Zip Code: 53022
County: Washington	Co. Permit #: W05946 — Notification # — Completed: 05-13-1992
Well Constructor (Business Name): HARTMAN, MICHAEL	Lic. #: 436 — Facility ID # (Public Wells)
Address: W82 N28280 MARSHALL HARTLAND WI 53029	Well Plan Approval # — Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well # — Specific Capacity: 3.8

1. Well Location

Town of GERMANTOWN

Fire # (if avail.)

Street Address or Road Name and Number: N128 W18875 HOLY HILL RD

Subdivision Name — Lot # — Block #

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code

NE NE or Govt Lot # — Section: 17 — Township: 9 N — Range: 20 E

2. Well Type Replacement

of previous unique well #: CE158 constructed in: 92

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	46
6	46	205

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	SURFACE CLAY	Surface	7
P	HARDPAN	7	35
L	LIMESTONE	35	205

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	0.280 A-53 GR. B SAWHILL STEEL WELDED	Surface	47
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

52 ft. below ground surface

10. Pump Test

Pumping level 60 ft. below surface

Pumping at 30 GP for 4 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PORTLAND CEMENT	Surface	46	18

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
MH		06-05-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		65	Foundation Drain to Clearwater		45
Building Overhang		25	Nonconforming Pit or Alcove		55
Clearwater Sump		55	Sewer - Building Sanitary		45
			Septic or Holding, or POWTS Tank		35

Comment:

Created On: 06-24-1992 Updated On: 06-24-1992 Review Status: