Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FI803

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: MICHAEL HORKAN	Phone #: (608)847-7978
Mailing Address: BOX N 5815 HWY Q	
City: NEW LISBON	State: WI — Zip Code: 53950
County: Juneau	Co. Permit #: — Notification #: — Completed: 05-28-1992
Well Constructor (Business Name): MARSHALL, TERRY L	Lic. #: 216 — Facility ID # (Public Wells):
Address: 1055 GILLETTE LN, WISCONSIN DELLS WI 53965-8821	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 5

1. Well Location
Town of LISBON
Fire # (if avail.):
Street Address or Road Name and Number:

Subdivision Name	Lot #	Block #
BEDROCK EST	00012	

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

NE	SE	Section	Township	Range
or Govt Lot #		24	16 N	3 E

2. Well Type New Well
of previous unique well # — constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	42
6	42	102

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 10in. dia
- Yes — Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S		SAND	Surface	6
		N		SANDSTONE	6	102

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	P.E. STEEL PIPE ASTM-A-53 GR-B 18.97 LBS/FT.L.T.V. STEEL U.S.A.	Surface	42
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
54 ft. below ground surface

10. Pump Test
Pumping level 58 ft. below surface
Pumping at 20 GP for 18 Hrs.
Pumping Method ?

11. Well Is
15 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method PRESSURE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PORTLAND CEMENT @ WATER	Surface	42	11

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
TLM		05-28-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
TLM		05-28-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		20	Foundation Drain to Clearwater		20

Comment:

Created On: 06-19-1992 Updated On: 06-19-1992 Review Status: