Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FI804

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: ROBERT J THOMAS		Phone #: (608)847-6165
Mailing Address: LOT 44 WOODLAND HILL		
City: NEW LISBON	State: WI	Zip Code: 53950

County	Co. Permit #	Notification #	Completed
Juneau			05-29-1992

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
MARSHALL, TERRY L	216	

Address: 1055 GILLETTE LN
WISCONSIN DELLS WI 53965-8821

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

Hicap Permanent Well #	Common Well #	Specific Capacity
		2.2

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

1. Well Location
Town of LISBON

Fire # (if avail.):

Street Address or Road Name and Number
WOODLAND HILLS RD

Subdivision Name	Lot #	Block #
WOODLAND HILLS	00044	

Latitude / Longitude in Decimal Degree (DD)				Method Code
43.8536 °N	-90.0798 °W			GPS008

NW SE or Govt Lot #	Section	Township	Range
	24	16 N	3 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	71
6	71	94

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
Yes	Temp. Outer Casing 10in. dia	
Yes	Removed? ____depth ft. (If NO explain on back side)	

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S		SAND	Surface	12
	S	N		SOFT FRACTURED SANDSTONE	12	71
	H	N		FIRM SANDSTONE	71	94

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	P.E. STEEL PIPE ASTM-A-53 GR-B 18.97 LBS/FT.L.T.V. STEEL U.S.A.	Surface	71
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material
Method PRESSURE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PORTLAND CEMENT @ WATER	Surface	71	18

9. Static Water Level
36 ft. below ground surface

10. Pump Test
Pumping level 45 ft. below surface
Pumping at 20 GP M for 48 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
TLM		06-02-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
TLM		06-02-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		15

Comment:

Abandonment Type	Abandonment Date	Procedure	Reason
	07/13/2026		REPLACED BY ACO845, FILLED WITH SAND

Created On: 06-19-1992 Updated On: 08-05-2026 Review Status: