Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FJ103

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MIKE HOLLATZ			Phone #: ( )855-2098
Mailing Address: 13894 KALOUS			
City: GILLETTE	State: WI	Zip Code: 54124	
County: Outagamie	Co. Permit #:	Notification #:	Completed: 06-03-1992

Well Constructor (Business Name): VAN DE YACHT, BILL WTR WELL @ SP	Lic. #: 4462	Facility ID # (Public Wells):	
Address: A4151 LEDGECREST RD DE PERE WI 54115-9711		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.6	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of CENTER

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): °N °W			Method Code:
NW SW or Govt Lot #:	Section: 31	Township: 22 N	Range: 17 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	71
6	71	161

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	20
C	CLAY	20	60
G	GRAVEL	60	71
L	LIMESTONE	71	161

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW LB. STL. PL. END WELDED 18.97 280 A53 SAWHILL	Surface	72
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
25 ft. below ground surface

10. Pump Test
Pumping level 120 ft. below surface
Pumping at 60 GP for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	71	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
BV		06-03-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
KV		06-03-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		10	Septic or Holding, or POWTS Tank		80

Comment:

Created On: 06-24-1992 Updated On: 06-24-1992 Review Status: