Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FJ854

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner	MR GERALD UNVORZAGT
Phone #	(708)537-0036
Mailing Address	536 RUSSELL ST
City	WHEELING
State	IL
Zip Code	60090
County	Adams
Co. Permit #	
Notification #	
Completed	11-04-1992
Well Constructor (Business Name)	FARAGO PLUMBING @ TRENCHING INC
Lic. #	126
Facility ID # (Public Wells)	
Address	606 W POPLAR ST PLAINFIELD WI 54966-9620
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	50

1. Well Location

Town of LEOLA

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W

Method Code

NW or Govt Lot #	NW	Section	Township	Range
		29	20 N	7 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	97

Upper Enlarged Drillhole

Lower Open Bedrock

Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	S			SND	Surface	1
	E			PEAT	1	3
	S			SAND	3	29
	C			CLAY	29	38
N	S			FINE SAND	38	74
	N			SANDSTONE	74	83
H	N			HARD SAND STONE	83	97

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A1.USS STEEL-A53 19.97# PER FT. WELDEDTOGETHER 6.625" ODX280 WALL TESTED 2800 PSI	Surface	83
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
POWDER BENTONITE ALONG CASING	Surface	0	

9. Static Water Level

2.6 ft. below ground surface

10. Pump Test

Pumping level 3 ft. below surface

Pumping at 20 GP M for 2.5 Hrs.

Pumping Method ?

11. Well Is

29 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
JR		11-04-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
TF		11-03-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		66

Type	Qualifier	Distance
Building Overhang		26
Septic or Holding, or POWTS Tank		49

Comment:

Created On: 12-07-1992 Updated On: 12-07-1992 Review Status: