Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FP043

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ANDERSON, MATT			Phone #
Mailing Address: UNKNOWN			
City: GALESVILLE	State: WI	Zip Code: 54630	
County: Trempealeau	Co. Permit #	Notification #	Completed: 05-15-1999

Well Constructor (Business Name): WILLIAM M FINCH	Lic # 47	Facility ID # (Public Wells)	
Address: W1601 CTY HWY D MELROSE WI 54642		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 5	

1. Well Location

Town of GALE

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #	
Latitude / Longitude in Decimal Degree (DD) °N °W			Method Code

SE NW or Govt Lot #	Section: 30	Township: 19 N	Range: 7 W	

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	140

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....

Rotary - Air .....

Yes Rotary - Air & Foam ..... No

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	36
-	-	N	-	SANDSTONE	36	140

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW A53B SAWHILL PE EL 18.97 6 5/8	Surface	36
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

115 ft. below ground surface

10. Pump Test

Pumping level 118 ft. below surface

Pumping at 15 GP M for 10 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method TRIM GRAVITY

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PUDDLE CLAY	Surface	20	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
WF		06-23-1999
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ?

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Building Overhang		10
Building Drain - Sanitary		60	Septic or Holding, or POWTS Tank		80

Comment: SENT WCR THROUGH W/QUESSTIMATED COMPLETION DATE OF 5/99

Created On: 03-14-2002 Updated On: 04-10-2002 Review Status: