Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FR167

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PAGITT, IKE	Phone #: (708)419-0608
Mailing Address: 135 ARLINGTON HTS ST	
City: BUFFALO GROVE	State: IL — Zip Code: 60089
County: Iron	Co. Permit #: — Notification #: — Completed: 09-03-1999
Well Constructor (Business Name): RUDYS CONTRACTING INC	Lic. #: 4403 — Facility ID # (Public Wells):
Address: 5111 W SHERMAN ST WAUSAU WI 54401-9315	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0.2

1. Well Location

Fire # (if avail.):

Town of MERCER

Street Address or Road Name and Number: MILLS PT RD

Subdivision Name: — Lot #: — Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

SE NE or Govt Lot #: — Section: 18 — Township: 43 N — Range: 4 E

2. Well Type New Well

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?:

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	140

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y	G	SAND GRAVEL BOULDERS	Surface	45
		X		SAND & CLAY MIX	45	130
		Y		SAND & GRAVEL	130	140

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLKASTM A53 WELDED 18.97# SAHWILL USA	Surface	137
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
5	JOHNSON 12	137	140

9. Static Water Level

36 ft. below ground surface

10. Pump Test

Pumping level 115 ft. below surface

Pumping at 15 GP M for 8 Hrs.

Pumping Method ?:

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method:

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?:

Filled & Sealed Well(s) as needed? No

NEW CONSTRUCTION

13. Constructor / Supervisory Driller	Lic #	Date Signed
FS		09-03-1999
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		55

Type	Qualifier	Distance
Building Overhang		8
Septic or Holding, or POWTS Tank		40

Comment:

Created On: 03-05-2001 Updated On: 03-05-2001 Review Status: