Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FT124

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RICHARD SELL	Phone #: (414)439-1685
Mailing Address: PO BOX 299	
City: STOCKBRIDGE	State: WI Zip Code: 53088
County: Calumet	Co. Permit #:
Notification #:	Completed: 05-06-1992
Well Constructor (Business Name): WEBER, ROGER	Lic. #: 99
Facility ID # (Public Wells):	
Address: W2691 ST CHARLES RD CHILTON WI 53014-9624	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 0.1	

1. Well Location

Town of STOCKBRIDGE

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

or Govt Lot # 091	Section:	Township: 19 N	Range: 18 E

2. Well Type New Well

of previous unique well #: constructed in:

Reason for replaced or reconstructed well ?:

Construction Type: Drilled

3. Well serves # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ?

Hicap Property ?

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	42
6	42	118

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 8in. dia
- Yes — Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		I		TOP SOIL	Surface	2
R		C		RED CLAY	2	26
		L		LIMESTONE	26	112
		H		SHALE	112	118

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	BLACK STAND. STEEL PIPE NEW 18.97#/FT. P.E.SEAMLESS LTV STEEL ASTM-A-53 GR. B	Surface	42
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 100 ft. below surface

Pumping at 6 GP for 3 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method CONDUCTOR PIPE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CEMENT GROUT	Surface	42	7

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
RW		05-06-1992
Drill Rig Operator	Lic or Reg #	Date Signed
FF		05-06-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		95	Foundation Drain to Clearwater		49
Building Overhang		50	Sewer - Building Sanitary		85
Clearwater Sump		65	Septic or Holding, or POWTS Tank		100

Comment:

Created On: 06-03-1992 Updated On: 06-03-1992 Review Status: