Well Construction Report
WISCONSIN UNIQUE WELL NUMBER FT403

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BOB GULDBEK			Phone #: (708)540-5648
Mailing Address: BOX 3861 RFD			
City: LONG GROVE	State: IL	Zip Code: 60047	
County: Grant	Co. Permit #:	Notification #:	Completed: 05-27-1992

Well Constructor (Business Name): KIRSCHBAUM, DONALD C	Lic. #: 170	Facility ID # (Public Wells):	
Address: 16189 DUTCH HILL RD BOSCOBEL WI 53805-9144		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 3.5	

3. Well serves 1 # of FARM
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of NORTH PART OF POTOSI
Fire # (if avail.)
Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code

NW NW or Govt Lot #	Section: 29	Township: 3 N	Range: 3 W	

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
PUMPED DRY

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	200
6	200	380

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	18
L	LIMESTONE	18	140
S	SAND	140	190
L	LIMESTONE	190	240
S	SAND	240	290
L	LIME ROCK	290	380

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PE 18.97 PSI-1200 A-120 SAWHILLPIPE	Surface	200
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
340 ft. below ground surface

10. Pump Test
Pumping level 342 ft. below surface
Pumping at 7 GP for 3 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method CEMENT PUMP

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY	Surface	8	
CEMENT	8	200	85

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DCK		06-04-1992
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
DDK		06-04-1992

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		80	Barn Gutter		70
Building Overhang		40	Septic or Holding, or POWTS Tank		60

Comment:

Created On: 06-19-1992 Updated On: 06-19-1992 Review Status: