Well Construction Report
WISCONSIN UNIQUE WELL NUMBER GZ738

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KROHN, FRANK			Phone #: (630)896-8255
Mailing Address: 563 PLUM ST			
City: AURORA	State: IL	Zip Code: 60506	
County: Vernon	Co. Permit #:	Notification #:	Completed: 08-22-1999

Well Constructor (Business Name): LEO VAN DE YACHT	Lic. #: 31	Facility ID # (Public Wells):	
Address: 3383 OAK FOREST DR GREEN BAY WI 54313-7628		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.1	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of WHEATLAND
Fire # (if avail.)
Street Address or Road Name and Number
Subdivision Name | Lot # | Block #
Latitude / Longitude in Decimal Degree (DD) °N °W
Method Code

NW	SE	Section	Township	Range
or Govt Lot #		14	11 N	7 W

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
NEW CABIN
Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	316
6	316	580

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Yes — Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 10in. dia
- Yes — Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		I		DIRT	Surface	3
		C		CLAY	3	32
		L		LIMEROCK	32	247
		H		SHALE	247	313
	H	H		HARD SHALE	313	526
	H	N		HARD SANDROCK	526	580

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PLAIN END SAWHILL USA ASTM-A-53-B 6 X 21 #18.97	Surface	316
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material
Method TREMIE-PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	316	102 S

9. Static Water Level
459 ft. below ground surface

10. Pump Test
Pumping level 560 ft. below surface
Pumping at 10 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes
NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
SAA		08-23-1999
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
SAA		08-23-1999

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	60	Building Overhang		15
			Septic or Holding, or POWTS Tank	>	40

Comment:

Created On: 10-15-1999 Updated On: 10-15-1999 Review Status: