Well Construction Report
WISCONSIN UNIQUE WELL NUMBER HX884

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: LAHIFF, PAT	Phone #
Mailing Address: N2162 SHORE DR	
City: MARINETTE	State: WI — Zip Code: 54143
County: Marinette	Co. Permit #	Notification #	Completed: 12-22-1994

Well Constructor (Business Name): GREGORY L JOHNSON	Lic. #: 625	Facility ID # (Public Wells)
Address: N3719 LOUCKS RD PESHTIGO WI 54157-9750		Well Plan Approval #
		Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 0

1. Well Location

Town of PESHTIGO	Fire # (if avail.): N2162
Street Address or Road Name and Number: N2162 SHORE DR MARINETTE	
Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
45.0368 °N -87.6257 °W	GCD013

SW	SE	Section	Township	Range
or Govt Lot #		30	30 N	24 E

2. Well Type New Well — SR308 replaces this well of previous unique well # — constructed in

Reason for replaced or reconstructed well ?

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	12
6	12	165

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 10in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	40
C	CLAY	40	95
S	SAND	95	105
C S	SANDY CLAY	105	134
L	LIME ROCK	134	165

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	A53 VSP CORP W1945 280W THREADED @ COUPLE	Surface	135
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
10 ft. below ground surface

10. Pump Test
Pumping level 140 ft. below surface
Pumping at 5 GP M for 18 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PUDDLED CLAY	Surface	12	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
GJ		12-28-1994
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60	Shoreline/Pool		110
Building Drain - Sanitary		45	Sewer - Building Sanitary		45
Building Overhang		10	Septic or Holding, or POWTS Tank		40

Comment:

Created On: 04-21-1995 Updated On: 10-22-2019 Review Status: