Well Construction Report
WISCONSIN UNIQUE WELL NUMBER IE791

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HENKE, ROGER			Phone #: (715)536-8101
Mailing Address: NELSON RD			
City: IRMA	State: WI	Zip Code: 54442	
County: Lincoln	Co. Permit #:	Notification #:	Completed: 10-05-1995

Well Constructor (Business Name): JAMES A HORNUNG	Lic. #: 695	Facility ID # (Public Wells):	
Address: W4014 ALPINE AVE MERRILL WI 54452-9064		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.5	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of BIRCH

Fire # (if avail.):

Street Address or Road Name and Number: NELSON RD

Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): °N °W			Method Code:
NE NE or Govt Lot #:	Section: 19	Township: 33 N	Range: 7 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NEW HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	115

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S		SAND	Surface	35
		S	M	SAND SILT	35	100
		C		CLAY	100	115

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	6 625 ASTM A53 B WELDED SAWHILL 280 18 97	Surface	115
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
45 ft. below ground surface

10. Pump Test
Pumping level 70 ft. below surface
Pumping at 12 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method NONE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NONE	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
JHS		10-05-1995
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		120
Building Overhang		40

Type	Qualifier	Distance
Foundation Drain to Clearwater		40
Sewer - Building Sanitary		60
Septic or Holding, or POWTS Tank		100

Comment:

Created On: 01-03-1996 Updated On: 01-03-1996 Review Status: