Well Construction Report
WISCONSIN UNIQUE WELL NUMBER IE796

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SEMLING, SCOTT			Phone #: (715)536-4465
Mailing Address: 1305 LARK			
City: MERRILL	State: WI	Zip Code: 54452	
County: Lincoln	Co. Permit #:	Notification #:	Completed: 09-28-1995

Well Constructor (Business Name): JAMES A HORNUNG	Lic. #: 695	Facility ID # (Public Wells):	
Address: W4014 ALPINE AVE MERRILL WI 54452-9064		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 3	

3. Well serves 1 # of WAREHOUSE
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of MERRILL				Fire # (if avail.): N2197
Street Address or Road Name and Number: N2197 HWY 51				
Subdivision Name			Lot #	Block #
Latitude / Longitude in Decimal Degree (DD): °N °W				Method Code
SW SE or Govt Lot #	Section: 1	Township: 31 N	Range: 6 E	

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NEW BUILDING

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	34

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	SAND GRAVEL	Surface	34

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	6 625 18 97 ASTMA53B WELDED SAWHILL	Surface	31
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
5.5	015 JOHNSON	31	34

7. Grout or Other Sealing Material

Method NONE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NONE	Surface	0	

9. Static Water Level
10 ft. below ground surface

10. Pump Test
Pumping level 15 ft. below surface
Pumping at 15 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
CANT FIND

13. Constructor / Supervisory Driller	Lic #	Date Signed
		09-28-1995
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
JHS		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		66	Sewer - Building Sanitary		30
Building Overhang		4	Septic or Holding, or POWTS Tank		30

Comment:

Created On: 01-04-1996 Updated On: 06-06-2016 Review Status: