Well Construction Report
WISCONSIN UNIQUE WELL NUMBER IW070

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RAMOS, CRUZ	Phone #: (608)934-5549
Mailing Address: N445 UNION RD	
City: JUDA	State: WI — Zip Code: 53550
County: Green	Co. Permit #:
Notification #:	Completed: 05-03-1995
Well Constructor (Business Name): ED NIFFENEGGER JR	Lic. #: 135
Facility ID # (Public Wells):	
Address: 902 2ND ST MONROE WI 53566-1103	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 1.4	

1. Well Location

Town of SPRING GROVE	Fire # (if avail.): 0N445
Street Address or Road Name and Number: UNION RD	
Subdivision Name:	Lot #: — Block #:
Latitude / Longitude in Decimal Degree (DD): 42.514 °N -89.4792 °W	Method Code: GCD013
NW NW or Govt Lot #:	Section: 31 — Township: 1 N — Range: 9 E

2. Well Type New Well

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?: WATER FOR NEW HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	62
6	62	200

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		I		TOPSOIL	Surface	1
T		C		BROWN CLAY	1	6
	B	L		BROKEN LIMESTONE	6	8
Y		L		BUFF GALENA LIMESTONE	8	50
U		L		BLUE DECORAH LIMESTONE	50	150
		H		GLENWOOD SHALE	150	160
		N		ST PETER SANDSTONE	160	200

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STD WT ST 280 WALL 18 97 LB PER FT PL END WELDEDJTS SAWHILL A53B ASTM	Surface	62
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

119 ft. below ground surface

10. Pump Test

Pumping level 130 ft. below surface

Pumping at 15 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PRESSURE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	62	15 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
RN		06-06-1995
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ?

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	75	Building Overhang		25
			Septic or Holding, or POWTS Tank	>	60

Comment:

Created On: 10-10-1995 Updated On: 01-21-2020 Review Status: