Well Construction Report
WISCONSIN UNIQUE WELL NUMBER KB815

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BALSEWICZ, MICHAEL			Phone #
Mailing Address: N52 W26889 LAURA WAY			
City: SUSSEX	State: WI	Zip Code: 53089	
County: Waukesha	Co. Permit #	Notification #	Completed: 04-10-1998

Well Constructor (Business Name): BUTCH GIBOUR	Lic. # 17	Facility ID # (Public Wells)	
Address: 7482 CIRCLE DR LANNON WI 53046		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.6	

1. Well Location

Town of LISBON

Fire # (if avail.)

Street Address or Road Name and Number: N52 W26889 LAURA WAY

Subdivision Name: ARROWHEAD	Lot #: 34	Block #

Latitude / Longitude in Decimal Degree (DD): 43.114 °N -88.2825 °W				Method Code: GCD013
SW NW or Govt Lot #	Section: 32	Township: 8 N	Range: 19 E	

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: HOME

Construction Type: Drilled

3. Well serves # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	150

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Z	CLAY @ GRAVEL	Surface	45
Y	SAND @ GRAVEL	45	57
C	CLAY	57	78
L	LIMESTONE	78	150

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53B BE SAWHILL WELDED	Surface	78
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

68 ft. below ground surface

10. Pump Test

Pumping level 100 ft. below surface

Pumping at 20 GP M for 1.5 Hrs.

Pumping Method ?

11. Well Is

15 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
BG		04-10-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		14	Clearwater Sump		25
			Foundation Drain to Clearwater		24

Comment:

Created On: 04-28-1998 Updated On: 07-12-2019 Review Status: