Well Construction Report
WISCONSIN UNIQUE WELL NUMBER KC490

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KEHL, DERRICK			Phone #
Mailing Address: W4410 E HILLCREST RD			
City: JUNEAU	State: WI	Zip Code: 53039	
County: Dodge	Co. Permit #	Notification #	Completed: 10-17-1998

1. Well Location

Town of HUSTIFORD

Fire # (if avail.)

Street Address or Road Name and Number: W4410 E HILLCREST RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
GIBOUR WELL @ PUMP	4212	

Latitude / Longitude in Decimal Degree (DD): 43.3102 °N -88.6148 °W

Method Code: GCD013

NW or Govt Lot #	NW	Section	Township	Range
		28	10 N	16 E

Well Plan Approval #

Address: 7482 CIRCLE DR, LANNON WI 53046

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		1

Reason for replaced or reconstructed well ?

HOME

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	43
6	43	110

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Z	S	SANDY CLAY @ GRAVEL	Surface	26
		Z		CLAY @ GRAVEL	26	37
		L		LIMESTONE	37	110

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A 53 B BE SAWHILL WELDED	Surface	43
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 10 GP M for 1.5 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method BRADEN

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GRO	Surface	43	15 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
BG		10-18-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		131
Building Overhang		13
Clearwater Sump		48
Septic or Holding, or POWTS Tank	>	50

Comment:

Created On: 01-07-1999 Updated On: 10-01-2019 Review Status: